



City of Tallahassee & Leon County Fire Prevention Division Permission to Test for BDA/DAS

To establish if an existing or new building requires a radio coverage solution the Building Owner or General Contractor shall produce (through a qualified Company with G.R.O.L Certification) a preliminary assessment or baseline report of the in-door radio signal.

The report should include floor plans showing the radio signal levels throughout the facility in a grid system layout. The grid size dimension for measurement purposes shall be based on 10'x10' (100sq.ft) max.

It is recommended that the preliminary/baseline be performed after all construction personnel have left the job site and that all outer windows, sliding doors, & doors in stairwells are fully installed and closed.

Failure to perform the aforementioned guidelines can affect the RF signal penetration thus giving incorrect readings. All Contractors shall confirm frequency being used with the City of Tallahassee Radio Shop by contacting Tommy Richardson at thomas.richardson@talgov.com or 850-544-3026.

Permission Granted by:

Tallahassee Fire Department
Fire Prevention Division
911 Easterwood Drive
Tallahassee, Florida 32311

Please sign and submit to DASTesting@talgov.com

Company Name: _____

Signature of person performing the Test: _____

Printed Name: _____